

Oakbrook Church Building Schedule

February 19, 2008		
Begin Date	End Date	Scheduled Activities
Mon, Oct 15, 2007	Fri, Nov 02, 2007	Plumbing Rough-in
Sun, Nov 25, 2007	Thu, Feb 21, 2008	HVAC Rough-in
Thu, Nov 15, 2007	Fri, Feb 22, 2008	Electrical Rough-in
Mon, Dec 31, 2007	Tue, Mar 18, 2008	Hang Drywall for Light Coves and Bathrooms
Sat, Feb 09, 2008	Sun, Mar 09, 2008	Drywall Mud and Tape
Thu, Feb 28, 2008	Sun, Mar 16, 2008	Subcontract Drywall Finish for sanctuary, commons, café
Sun, Mar 16, 2008	Sun, Mar 23, 2008	Texture Finish Walls
Tue, Mar 04, 2008	Sat, Mar 22, 2008	Stain and Poly Interior Trim
Mon, Mar 24, 2008	Sun, Apr 13, 2008	Painting Interior Building
Mon, Apr 21, 2008	Wed, Apr 30, 2008	Install Carpet
Sun, Mar 30, 2008	Wed, Apr 30, 2008	Install Floor Tile
Sat, Mar 29, 2008	Wed, Apr 30, 2008	Install Interior Stone Veneer
Sat, Mar 15, 2008	Tue, Apr 15, 2008	Finish Exterior Siding
Sat, Mar 15, 2008	Thu, May 01, 2008	Complete Exterior Stone Veneer Pillars
Fri, May 02, 2008	Sat, May 31, 2008	Complete Exterior Sidewalk Pours
Thu, May 15, 2008	Sat, May 31, 2008	Landscaping (spring permitting)
Thu, May 01, 2008	Sat, May 31, 2008	Plmbg-HVAC-Elect Finishes
Thu, May 01, 2008	Sat, May 31, 2008	Interior Trim Packages & Doors
	Sat, May 31, 2008	Occupancy Target Date