

Grace Church Building Schedule

May 15, 2008		
Begin Date	End Date	Scheduled Activities
Mon, Feb 04, 2008	Fri, May 30, 2008	Permit Coordination
Thu, May 01, 2008	Fri, Jun 20, 2008	Site Work
Mon, Jul 14, 2008	Fri, Jul 18, 2008	Pour Footings and Walls
Tue, Jul 22, 2008	Fri, Jul 25, 2008	Sewer and Water Hookups
Tue, Jul 22, 2008	Fri, Jul 25, 2008	Electric Underground
Fri, Jul 25, 2008	Fri, Jul 25, 2008	Backfill around the Foundation
Mon, Jul 28, 2008	Fri, Aug 01, 2008	Carpentry Building Prep (Crew Leaders)
Thu, Jul 31, 2008	Sat, Aug 02, 2008	Basement Walls/Floor Trusses (45 - 60 Volunteers)
Thu, Aug 07, 2008	Sat, Aug 09, 2008	Main Floor Walls/Roof Trusses
Thu, Aug 14, 2008	Sat, Aug 16, 2008	Sheet Roof and Walls/Interior Blocking
Thu, Aug 21, 2008	Sat, Aug 23, 2008	Roofing Shingles
Thu, Aug 28, 2008	Sat, Aug 30, 2008	Complete Interior Rough-In Framing on Main Floor
Mon, Aug 25, 2008	Thu, Aug 28, 2008	Pour Basement Slab
Mon, Aug 18, 2008	Sat, Sep 06, 2008	Plumbing Rough-in
Mon, Aug 25, 2008	Sat, Sep 13, 2008	HVAC Rough-in
Mon, Aug 25, 2008	Sat, Sep 20, 2008	Electrical Rough-in
Thu, Sep 11, 2008	Sat, Sep 27, 2008	Install Insulation and Vapor Barrier
Thu, Sep 04, 2008	Sat, Oct 11, 2008	Exterior Siding, Soffit, Fascia
Thu, Sep 18, 2008	Sat, Oct 11, 2008	Install Sheetrock
Mon, Sep 29, 2008	Sat, Oct 25, 2008	Tape, Texture, Prime, Paint
Thu, Oct 23, 2008	Sat, Nov 15, 2008	Ceramic Flooring
Thu, Oct 23, 2008	Sat, Nov 22, 2008	Interior Finish Carpentry
Tue, Oct 28, 2008	Sat, Nov 22, 2008	Plmbg-HVAC-Elect Finishes
Thu, Nov 13, 2008	Tue, Nov 25, 2008	Carpeting
Thu, Sep 04, 2008	Tue, Nov 25, 2008	Landscaping
Wed, Nov 26, 2008	Sat, Nov 29, 2008	Furniture and Move-in